

SOUTHWEST VIRGINIA VETERANS CEMETERY
DUBLIN, VIRGINIA
FAI# VA-07-04

PROJECT STATUS REPORT
October 1, 2010



OWNER: Commonwealth of Virginia
Department of Veterans Services
900 East Main Street
Richmond, Virginia 23219

Project: Southwest Virginia Veterans Cemetery
Dublin, Virginia

Owner: Commonwealth of Virginia
Department of Veterans Services

Architect/Engineer: Wiley|Wilson
Cemetery Consultant: LA Group

Contractor: Branch & Associates

Section 1 – Project Status

Things continue to move well. The columbarium is complete. The buildings are progressing: brick and stonework is 99% complete at all structures; windows have been completed in the maintenance building and are well underway in the administration building. Interior framing is complete and drywall underway at the maintenance and administration buildings. Installation of curb and gutter and seeding of the site has started. Other work in progress includes:

- Installation of gutters and exterior metal trim at committal shelter
- Mechanical, electrical and plumbing work at all buildings
- Installation of drywall and HVAC in maintenance building
- Window installation, insulation and drywall in the administration building
- Site irrigation system installation
- Grading of roads and installation of curb and gutter
- Site concrete work include walks, stairs and the curved service seal wall

Issues: Unsuitable fill discussions.

Section 2 – Project Schedule

Work scheduled for the month of October includes:

- Continue site work, including fine grading, topsoil and landscape features
- Complete masonry – this includes cleaning of brick and stonework, installation of masonry caps at columbarium and service seal wall
- Continue work on committal shelter, administration and maintenance buildings, including installation of exterior metal trim, doors, drywall and completion of windows in the administration building
- Complete work on site utilities
- Continue site concrete, including walks
- Continue work on irrigation system

Completion Dates:

- Substantial completion: 12/13/10
- Final completion: 1/13/11

At this time we anticipate no further delays in the progress of the work.

Section 3 – Photographs (taken September 28, 2010)



Columbarium



North side of the Committal Shelter



Service Seal wall (with Columbarium in background)



Walk through Scatter Garden



Looking Southwest across site at maintenance building (on left) and administration building.



Maintenance building and yard with bulk material storage bins



Interior work bays at maintenance building



Rear view of the administration building



East side of Administration building at employee entrance.



Storm water retention basin



A view across burial section 5. Curb and gutter and site seeding has started.